Christchurch City Council

Building Consenting Unit

Construction statement –

Water supply system & above ground sanitary plumbing pipework testing

This statement must be completed by the certifying plumber who has carried out or supervised the plumbing work and made available for the building inspector at the pre-line inspection.

Upload this statement to Online Services

Certifying plumber's details

Issued by: *(name of certifying plumber)*

Current licence number:

Name of business:

Phone number:

Email address:

Postal address:

Project details

Building consent number:

Project address:

Statement details

☐ I have seen the approved documents for the above building consent and confirm that the plumbing pipework and fittings have been selected and constructed to comply with the building consent for ☐ **all** or ☐ **part** of the plumbing work *(if only part describe the extent below)*

Water supply system

I have tested all the water supply pipework to ensure watertightness with:

☐	NZBC G12/AS1 7.6.1 (a),(b): By pressurising the pipework to 1500 kPa for a period of not less than 15 minutes for the hot and cold water supply and checking to see that there are no leaks; **or**
☐	NZBC G12/AS1 7.6.2, with reference to AS/NZS 2032, section 7: By pressurising the PVC-U. pipework to 1.5 times the maximum working pressure for a period of not less than 15 minutes and checking that there are no leaks; **or**
☐	NZBC G12 VM1, AS/NZS 3500.1:2021: By pressurising the pipework to 1500 kPa for a period of not less than 30 minutes and checking to see that there are no leaks; **or**
☐	By working pressure (only acceptable for solid/liquid fuel heater wet back connections and solar hot water systems pipework) for a period of not less than 15 minutes and checking that there are no leaks.

And I am satisfied the water supply pipework has passed that test.

Above ground sanitary plumbing pipework

☐	Not applicable as the building work does not include above ground sanitary plumbing pipework; **or**

I have tested the above ground sanitary plumbing pipework to verify that the system is watertight using;

☐	A water test in accordance with either clause 7.3.2 of AS/NZS 2032:2006 or clause 15.2 of AS/NZS 3500.2:2021
☐	An air test carried out in accordance with either clause 15.3 of AS/NZS 3500.2:2021 or paragraph 8.3 of E1/VM1
☐	A vacuum test in accordance with clause 15.4 of AS/NZS 3500.2:2021

And I am satisfied the above ground sanitary plumbing pipework has passed that test.

☐ I understand that Christchurch City Council may rely on this statement as evidence to be satisfied to issue the code compliance certificate at the completion of the building work.

Signature of certifying plumber:	Date: